BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	**Name Of Work**	Providing Illumination in Devinagara cross, Veerannapalya, Byatarayanapur junction, Kodigehalli Junction, Yogeshwaranagara cross, Bhadrappa layout cross in Hebbal Traffic Police limit ward No 07
2	**Estimate cost / amount**	Rs.12.25 Lakhs
3	**Name Of Contractor**	M/S Prashanth Electricals
4	**Amount of Contractor**	Rs.812548/-
5	**Agreement No.**	EE/ELE/YZ/WO/000005/2021-22, Dt:17-11-202
6	**No. and date Under which the work order has been issued**	EE/ELE/YZ/Agree/000005/2021-22, Dt:17-11-202
7	**Time limit originally fixed for completion**	14.02.2022
8	**Date of application by the contractor for granting extension**	15.02.2022
9	**Date of receipt of application in the sub-division office**	11.02.2022
10	**Extension granted if any**	YES
	1. From	15.02.2022
	2. To	24.06.2022
11	**Work Carriedout by the contractor during the original period stipulated in contract**	60%
12	**Work carried out during the first period of extension**	40%
13	**Work carried out during And extension**	100%
14	**Time now applied for**	113 Days
15	**Date of recommending time limit applied**	113 Days
16	**Wheather the original application of contractor is enclosed**	YES

17	**Balance work remaining to be done**	YES
18	**Probable time required for completion of remaining work**	-
19	**Cost of work charged establishment charge on the work after the expiry of original period**	Per day Rupees 107/- Total June Rs.12091/-
20	**Wheather the notice as per clause has been issued**	YES
21	**Report by Asst. Executive engineer**	ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯ ಹದಗೆಟ್ಟ ಕಾರಣವನ್ನು ಮತ್ತು ಪಾಲಿಕೆಯಿಮಧ ಪಾವತಿಯಾಗಬೇಕಿರುವ ಬಹುತೇಕ ಬಿಲ್ಲುಗಳು ಸ್ಥಗಿತವಾಗಿ ಆರ್ಥಿಕವಾಗಿ ತೊಂದರೆಯ ಕಾರಣ ನೀಡಿರುವುದರಿಂದ ಮಾನವೀಯ ದೃಷ್ಟಿಯಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.
22	**Recommendation of executive engieer**	ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್) ರವರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯದ ದೃಷ್ಟಿಯಿಂದ, ಆರ್ಥಿಕ ಮುಗ್ಗಟ್ಟನ್ನು ಪರಿಗಣಿಸಿ ಕಾಲ ವಿಳಂಬದ ಅವಧಿಗೆ ರೂ.12091/-ಗಳ ದಂಡವನ್ನು ವಿಧಿಸಿ ಮಾನವೀಯತೆಯ ಮೇರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.

K.A. Bo

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

19/07/22

Superintendent Engineer (Ele)
BBMP Yelahanka Zone

20/07/2022

ಪ್ರಧಾನ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ